


Site Approach Access






Phase 1 Works –
Weeks 0 - 53





Phase 2 Works –
Weeks 48 - 62

Phase 1 – Site Set Up Weeks 1&2




Phase 1 Works
weeks 1 to 52







Works complete
and site facilities
removed



Contractor Area from weeks 47 – 56
(School summer holidays 2020)
Handed Back to school start of
autumn Term


Contractor Area from weeks 47 – 62
Handed Back to school at PC Oct 2020.
Please note access will be via the two
external fire escape stairs



Phase 2 – Internal works Ground Floor




Internal Area 1
Kitchen
Week 47 – 54
Classroom / Dining Area
Week 47 - 54



Internal Area 2
Sports Hall
Week 47 – 56
Activity Studio
Week 47 – 56
Changing Rooms



Internal Area 3
Offices and Stores
Week 47 - 56



Phase 2 – Internal works Upper Floor



Internal Area 1
6th Form Area 55-63



Internal Area 2
Offices
Week 55 – 63