

Sports Block Refurbishment Tracker

Client	Bowmer & Kirkland	File Ref	FS0748-STL-SB-XX-TR-A-0010
Project	FS0748-Turner Free School	Date	05/03/2020

Revisions:

P01 – 24.04.20

Following a site visit to Turner Free School alongside the Structural Engineer and Mechanical/Electrical Engineers and updates to architectural drawings following receipt of survey information from B+K, the following changes were made to the proposed Sports Block Refurbishment GA's.

Elevations

	Change	Result
Proposed – North	Existing cowls added to elevation. Louvres removed from upper floor windows and added above ground floor windows following M&E requirements. Fan & louvres added to elevation. Obscure film required to window WX-018. Louvre added to curtain wall Proposed ground floor window removed from existing elevations. Curtain wall updated to suit existing Existing beam added to front elevation. Existing louvre added to elevation following onsite survey Window removed from elevation following site visit – no window exists	Elevation updated to suit these changes.
Proposed – South	Stair Canopy updated to suit stair height Requirements Proposed single door removed from existing drawing. Existing doors updated to suit as built.	Elevation updated to suit.
Proposed – East	Rooflights added following daylighting consultant report. Existing and proposed roof cowls added following M&E review Curtain wall sizes updated to suit structural requirements. External door into dining moved to suit new WC location. External doors updated to suit as built.	Elevations updated to suit.
Proposed – West	Existing and proposed roof cowls added following M&E review Windows WXS-012 and 011 moved to suit new kitchen layout. Louvres added to suit M&E requirements. Kitchen door demolished and replaced in new location following new kitchen layout. Existing windows 013 + 014 retained. External doors updated to suit as built.	Elevations updated to suit